COMPLETION REPORT

1	Name of work	:	**Construction of Compound wall to Children Play area,kerb paintinf and Other Development I J P Park in Wrad No.17 RRN Zone.**
2	Sanctioned Estimate No. & Date	:	EE(P)/RRN/TS/597/13-14, Dt:- 22-02-2014.
3	Head of Account	:	**(P-0190).**
4	Entrustment Order No. & Dated	:	EE(P)/RRN/W.O/16/19-20 Dt:-23-09-2018.
5	Name of the Contractor	:	M/S KRIDL.
6	Date of Commencement	:	
	a) Time stipulated for completion of work (Days)	:	**60days**
	b) Date of Completion	:	1-10-19
	c) Delay in Execution of Work (Days)	:	
7	Measurement recorded in	:	MB No 2711 Page No.from 271059 to 271061
8	Check measurement of the A.E.E. on.....	:	MB No 2711 Page No.from 271059 to 271061
9	Name of the Official in charge of the work.	:	
	a) Asst. Engineer	:	Dinesh Kumar.B.K
	b) Asst. Exe. Engineer	:	Nagesh.S.K.

Sanctioned Sub estimated amount(Rs.)	Amount claims as per actually vide as per bills(Rs.)	Difference	
		Excess	Savings
30,00,000/-	1st and Final = Rs. 29,76,355/-	-	-

1. Certified that the above work has been completed within the stipulated time noted in the work order.
2. Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3. Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embedded in the agreement.

B.K. Dinesh Kumar

Assistant Engineer(P)
BBMP.

Assistant Executive Engineer.(Project)
Bhruth Bangaluru Mahanagara Palike

Executive Engineer(Project)